COMPLETION REPORT

Name of Work : WARD DEVELOPMENT WORK IN WARD NO. 14, IN BANASHANKARI

2. Sanctioned Estimate No. & Dt : EE/DD/01/17-18 dtd 9-5-2012
3. Head of Account which is Chargeable : Acct 3187.
4. Work Order No. & Dt : EE/DY/01/16-17 dtd 11-5-2012
5. Name of Contractor : M/S. TECHNICAL MANAGER (WEST) KRIDL
6a. Time stipulated for completion of work : 90 days.
b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 5624/16-17
8. Check measurement of the Asst. : M.B. No. 5624/16-17 Page No. 57231 to 57242/2
Asst. Exe. Eng. / Exe. Eng :
9. Name of the Office / Official : AEE T. Dasarahalli Page No. 57221 to 57242/2
incharge of the work : Sub Division.
10. a) Asst. Engineer : DS ಮತ್ತು ಸಿಬ್ಬಂದಿ
b) Asst. Exe. Engineer : ಮೇಲಿನಂತೆ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
75-00 Lacs	7498355-00	—	1645-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W.C.C

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ACCOUNTS SUPTD. (